

Activity ID	Activity Name	Start	Finish	Original Duration	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F					
<b>NHS Aquatics Center</b>																																		
<b>General Project Information</b>																																		
B-00-01	Bid Date	12-Mar-24*		0																								◆ Bid Date						
B-00-02	Board Meeting	11-Apr-24*		0																								◆ Board Meeting						
B-00-03	Notice of Award	12-Apr-24*		0																								◆ Notice of Award						
B-00-04	Signed Contracts to LM	19-Apr-24*		0																								◆ Signed Contracts to LM						
B-00-05	Notice to Proceed	19-Apr-24*		0																								◆ Notice to Proceed						
B-00-06	Contractual Start	19-Apr-24*		0																								◆ Contractual Start						
B-00-07	Construction Start	22-Apr-24*		0																								◆ Construction Start						
B-00-08	Construction Completion		07-Nov-25*	0																										◆ Construction Completion				
B-00-09	Contractual Completion		08-Dec-25*	0																										◆ Contractual Completion				
<b>Submittals</b>																																		
SB-GC-01	Prepare and Submit Submittals	12-Apr-24	16-May-24	25																								■ Prepare and Submit Submittals						
SB-00-01	Architect Review and Approve Submittals	17-May-24	31-May-24	10																								■ Architect Review and Approve Submittals						
<b>Material Procurement</b>																																		
<b>Construction Overview</b>																																		
<b>Construction Start Up</b>																																		
CS-00-03	District Salvage Period	09-Apr-24	22-Apr-24	10																								■ District Salvage Period						
CS-GC-05	AQMD 10 Day Notice	19-Apr-24	19-Apr-24	1																								AQMD 10 Day Notice						
CS-00-01	Construction Period	22-Apr-24	22-Apr-24	1																								Construction Period						
CS-GC-01	Temporary Fencing	23-Apr-24	24-Apr-24	2																								■ Temporary Fencing						
CS-GC-02	Existing Utility Under Ground Survey	23-Apr-24	23-Apr-24	1																								Existing Utility Under Ground Survey						
CS-GC-03	SWPPP BMP Installation	23-Apr-24	24-Apr-24	2																								■ SWPPP BMP Installation						
CS-00-04	Pre-Abatement and Demo Meeting	23-Apr-24	23-Apr-24	1																								Pre-Abatement and Demo Meeting						
CS-GC-04	Safe Off Existing Electrical	24-Apr-24	25-Apr-24	2																								■ Safe Off Existing Electrical						
CS-GC-06	Cut and Cap Existing Utilities	24-Apr-24	24-Apr-24	1																								Cut and Cap Existing Utilities						
CS-GC-07	Abatement Procedure	24-Apr-24	30-Apr-24	5																								■ Abatement Procedure						
CS-00-02	Pre-Construction Meeting	25-Apr-24	25-Apr-24	1																								Pre-Construction Meeting						
CS-GC-08	Building and Structure Demolition	01-May-24	05-Jun-24	25																								■ Building and Structure Demolition						
<b>Site</b>																																		
S-GC-07	Relocate District Containers	22-Apr-24	22-Apr-24	1																								Relocate District Containers						
S-GC-01	Clear and Grub	26-Apr-24	16-May-24	15																								■ Clear and Grub						
S-GC-13	Disconnect Canopy Electrical and Low Voltage	26-Apr-24	09-May-24	10																								■ Disconnect Canopy Electrical and Low Voltage						
S-GC-02	Rough Grade, Over Ex., Compaction	17-May-24	28-Jun-24	30																								■ Rough Grade, Over Ex., Compaction						
S-GC-03	Fine Grade Site	01-Jul-24	22-Jul-24	15																								■ Fine Grade Site						
S-GC-06	Fine Grade Building Pads	01-Jul-24	22-Jul-24	15																								■ Fine Grade Building Pads						
S-GC-08	Sewer Underground	23-Jul-24	12-Aug-24	15																								■ Sewer Underground						
S-GC-12	Storm Drain Underground	13-Aug-24	03-Sep-24	15																								■ Storm Drain Underground						
S-GC-09	Domestic Water Underground	04-Sep-24	24-Sep-24	15																								■ Domestic Water Underground						
S-GC-10	Fire Line Underground	25-Sep-24	22-Oct-24	20																								■ Fire Line Underground						
S-GC-19	Amphitheater North & South Stairs and Bridge Forms	02-Oct-24	22-Oct-24	15																								■ Amphitheater North & South Stairs and Bridge Forms						
S-GC-11	Gas Underground	23-Oct-24	05-Nov-24	10																								■ Gas Underground						
S-GC-20	Amphitheater North & South Stairs and Bridge Pour	23-Oct-24	05-Nov-24	10																								■ Amphitheater North & South Stairs and Bridge Pour						
S-GC-14	Electrical Power and Signal Underground	06-Nov-24	05-Dec-24	20																								■ Electrical Power and Signal Underground						
S-GC-16	Irrigation Mainlines	06-Nov-24	26-Nov-24	15																								■ Irrigation Mainlines						



- Remaining Work
- Actual Work
- Critical Remaining Work
- ◆ Milestone
- % Complete

**NHS Aquatics Center**  
**Ledesma & Meyer Construction Co. Inc.**  
**Addendum A**

Bid Schedule			
Date	Revision	Checked	Approved
24-Jan-24	Bid Schedule	RH	KM









